GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Integrated Housing Slum Development Programme (IHSDP) – Providing infrastructure facilities in slum areas of Bapatla Municipality under IHSDP scheme -Revised Administrative sanction -Accorded– orders – Issued.

MUNICIPAL ADMINISTRATION & URBAN DEVELOPMENT (UBS) DEPARTMENT

G.O.RT.No.468, MA Dated: 29.06.2015
Read the following:

1. GO.Rt.No. 875, MAUD (UBS) Department, Dated: 18.7.2011.
2. G.O.Rt.No. 670, MAUD (UBS) Department, Dated: 12.5.2008
3. Minutes of technical committee meeting held on 20.3.2014
4. From ENC (PH), Hyderabad Lr.No.150508/T3/BPT/IHSDP/2012,, dated:27.2.2013, 9.5.2013, 28.11.2013, 2.8.2014 and 6.5.2015

<>0<>

ORDER:

In the G.O. 2nd read above, orders were issued for according administrative sanction to Bapatla Municipality under IHSDP scheme for an amount of Rs.1009.85 lakhs with the following method of funding:

Sl.No.	Sharing Pattern	Share (Rs. in Lakhs)
1.	Central share	609.66
2.	State share	76.21
3.	ULB share	323.97
	Total:	1009.85

2. The Engineer-in-Chief (PH), Hyderabad vide reference 4th read above, has stated that technical sanction accorded for the project for Rs.1009.85 lakhs and registered under ENC(PH)., R.No.36/2008-09, Dated:10.6.2008. He has also stated that at the time of preparation of detailed estimates, Highmast lighting and central lighting in main roads leading to slums are proposed which were not included in the original DPR sanctioned by GOI. During the course of execution as per site conditions some deviations occurred and accordingly revised DPR is prepared for Rs.1005.35 lakhs and appraised to HUDCO. The Central Sanctioning Committee during its meeting held on 17.2.2012, has approved the revised DPR with GOI share as Rs.609.66 lakhs. The technical committee in its meeting held on 20.3.2013 approved the revised estimate for Rs.842.94 lakhs which is within the administrative sanction duly not considering an amount of Rs.90.68 lakhs towards central lighting and highmast lighting.

3. The Engineer-in-Chief (PH), Hyderabad has further stated that as highmast lighting and central lighting, which were already executed as per site conditions was treated as inadmissible by GOI and technical committee, has to be met from the ULB share. The Bapatla Municipal Council in its council resolution No.170, dated:24.1.2014 resolved to bear the ULB share of Rs.298.06 lakhs and requested the Government to accord revised administrative sanction with the following method of funding:

Sl.No.	Sharing pattern	Share (Rs. in Lakhs)
1.	Central share	564.94
2.	State share	70.62
3.	ULB share	298.06
	Total:	**933.62**

Contn..2..

4. Government after careful examination of the proposal of ENC (PH), Hyderabad, hereby accord revised Administrative Sanction for Bapatla IHSDP scheme for a total amount of Rs.933.62 lakhs (Rupees nine hundred and thirty three lakhs and sixty-two thousand only) with the following method of funding, subject to bearing the ULB share of an amount of Rs.298.06 lakhs by ULB only:-.

(Rs. in lakhs)

Sl. No.	Name of the Project/work	Total project Cost	GOI Share	State Share	ULB Share
1.	Bapatla IHSDP scheme	933.62	564.94	70.62	298.06
	Total:	**933.62**	**564.94**	**70.62**	**298.06**

5. The Engineer-in-Chief (Public Health), Hyderabad / The Managing Director, APUFIDC Ltd., Hyderabad shall take action in the matter accordingly.

6. This order issues with the concurrence of Finance Department vide their U.O No. 2003/058/A1/EBS.VII.M&F/2014, Dated: 16.9.2014.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

GIRIDHAR ARAMANE
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief (Public Health), A.P., Hyderabad
The Managing Director, APUFIDC Ltd., A.P., Hyderabad
Copy to:
The Municipal Commissioner, Bapatla Municipality
The Finance (EBS-VII) Department
The P.S. to Prl. Secretary (MAUD) to Government
Sc

//FORWARDED BY ORDER//

ASSISTANT DIRECTOR